



工事進捗報告書

No.1 / 土台据え～気密測定

Construction Progress Report

No. 1 Dodai Construction to Airtightness Measurement

STEP

01

Water supply (Kysui) header

給水ヘッダー



Water supply header controls water pressure and distributes water from main pipe to every faucet. Resin (PVC type) pipe is used to prevent rust due to long use.

STEP

02

Drain (Haisui) header

排水ヘッダー



Drain of household equipment are collected here to be discharged to outside main pipe and eventually to Centralized Drainage System or to septic tank.

STEP

03

Clear joint

透明継手



Clear joint is used to connect pipes to easily see if the adhesive was properly applied in every joint.

STEP

04

Foundation sill (DODAI) material delivery

土台材の搬入




Foundation sill material is delivered to site as per construction schedule.



工事進捗報告書

No.1 / 土台据え～気密測定



STEP
05

Foundation sill (DODAI) material

土台材



Foundation sill material serves as base structure of the house and are chemically treated to prevent termite and wood decay.

STEP
06

Complete set of
Hardware (Kanamono)




Construction hardware is use to reinforce house structural parts. Each hardware have different strength thus are all supplied by Ichijyo.

STEP
08

Steel stand
(Kouseitsuka)

鋼製束



Steel stand is use to support sleeper in considering wood expansion and contraction in the passing time. Steel stand has height adjustment function.



工事進捗報告書

No.1 / 土台据え～気密測定

Anchor Bolt circumference airtight processing

STEP

09

アンカーボルト周りの気密処理



Anchor bolt circumference airtight processing is being done to ensure airtight efficiency. Make sure all of the anchor bolt and hold down are firmly sealed.

1F floor panel_ airtight

STEP

10

1階床パネル_気密



Airtight packing material is installed in floor panel and foundation sill to improve airtight efficiency. It is also nailed with 150mm interval.

1F floor panel wood preservation and anti-termite treatment

STEP

11

1階床パネル_防腐防蟻処理



Both plywood and insulations are chemically treated to prevent termite and wood decay.

Unit Bath foundation insulation

STEP

12

浴室用基礎断熱




The space below Unit Bath is surrounded with EPS-120mm to firmly insulate heat.



工事進捗報告書

No.1 / 土台据え～気密測定



STEP


13

Foundation sill setting material panel completion

土台据え材パネル完了



Foundation sill setting and floor panel construction are completed.



STEP

15

1F/2F outside wall panel

1階・2階外壁パネル



Outside wall panel is delivered with sash, outside wall materials, tile and decorative frame.
In addition, "Double (outside-inside) Insulation Construction Method" is applied wherein 140mm inside and 50mm outside EPS are put in structural materials.

STEP

16

1F.2F outside wall panel joint part

1階・2階外壁パネル_接合部



Since the joint part is structurally significant, markings are placed to easily identify the needed nail kind and quantity.
Check and make sure the nails followed the marking.



工事進捗報告書


No.1 / 土台据え～気密測定

STEP

17

1F.2F outside wall panel airtight

1階・2階外壁パネル_気密



Packing is necessary in order to keep the airtightness at joint part of all the outside wall panel. Make sure airtight packing is not peeled.

STEP

18

Vertical alignment confirmation

垂直確認



During framework construction, used the plumb to ensure the house is built vertically straight.

STEP

19

Unit closet

ユニットクローゼット




In order to easily install during construction, closet are all assembled at the factory and delivered to the site as unit. This will also enable to shorten the construction time and provide stability in quality. Install the unit closet base on floor plan.

STEP

20

Upper plate connection

頭つなぎ




Put airtight packing in joint portion of upper plate to secure airtightness on the outside perimeter. Check if it was constructed following the plan.



工事進捗報告書

No.1 / 土台据え～気密測定



STEP

21

1F ceiling panel

1階天井パネル




Since the joint part is structurally significant, markings are placed to easily identify the needed nail kind and quantity. Check and make sure the nails followed the marking.

STEP

22

1F Frame Work Construction (Jyoutou) completion

1階建て方完了



1F ceiling panel is completed. The structure of i-cube is twin monocoque, it is strongly formed in each floor to be resilient against earthquake.

STEP

23

Stairs unit

階段ユニット



In order to easily install during construction, the stair materials are made as unit in the factory. This will also enable to shorten the construction time and provide stability in quality.

STEP

24

Unit balcony (waterproof pan)

ユニットバルコニー（防水パン）



To ensure stable waterproof performance, balcony is made as unit in the factory. The joint portion of every unit needs proper FRP waterproof treatment which to be done at the site.



工事進捗報告書

No.1 / 土台据え～気密測定

STEP 25 | 2F ceiling panel 2階天井パネル



To increase thermal insulation performance, 2F ceiling panel have 235mm thickness of EPS insulation material.

STEP 26 | 2F Frame Work Construction (Jyoutou) completion 2階建て方完了



2F was completed with the construction of horizontal and vertical frames and panel which strengthen the structure.

STEP 27 | Gable wall panel completion 小屋壁パネル完了



Gable wall panel was completed.
Make sure that nailing followed the marking.

STEP 28 | Roof panel 屋根パネル



Roof panel was completed.
Make sure that nailing followed the marking.



工事進捗報告書

No.1 / 土台据え～気密測定

STEP

29

Rubber asphalt roofing

ゴム化アスファルトルーフィング



Rubber asphalt roofing serves as waterproof sheet for the roof to avoid roof leak.
Make sure each sheet overlap at least 100mm.

STEP

30

Rubber asphalt roofing (for wall attached to roof)

ゴム化アスファルトルーフィング
(下屋部分の立ち上がり)



Rubber asphalt roofing serves as waterproof sheet for wall attached to roof to avoid roof leak.
Make sure the vertical line are covered with the sheet for at least 500mm.

STEP

31

Structural roofing completion

屋根仕舞完了



After completing the roof part, the appearance of the house has come into view.

STEP

32

Road cleaning (after Jyoutou)

道路掃除(建て方)



Clean the road in front of the construction site to take out all the dirt caused by heavy equipment.



工事進捗報告書

No.1 / 土台据え～気密測定

STEP

34

Jyushi sash / J sash

樹脂サッシ



J sash with Low-E glass is used for the insulation, airtightness, and sound proof properties.

STEP

35

Holddown hardware

ホールダウン金物




Holddown hardware is necessary to hold columns and beams during earthquake and typhoon.

STEP


36

Earthquake proof (Taishin) corner hardware

耐震コーナー金物



This hardware ensure the joint portion of wall and floor are firmly connected.



STEP
37

Band hardware

帯金物



This hardware ensure the the joint portion of wall panel and floor panel are firmly connected. Make sure it is properly fixed based on the plan.

STEP
38

1F ceiling

1階天井



To reduce vibration and impact sound from 2F, ceiling joist located above 1F living area are constructed from wall to wall.

STEP
39

Permeable waterproof sheet

透湿防水シート



Permeable waterproof sheet take out the moist coming from inside the wall while shutting the outside moist to penetrate the wall keeping it in a good condition. Overlap width of the sheet should be 100mm and above.

STEP
40

Furring strips (Doubuchi)

胴縁



Furring strips are constructed to make space between outside material and permeable waterproof sheet. This will be the air passage that smoothly discharge the moist towards outside the wall.



工事進捗報告書

No.1 / 土台据え～気密測定



STEP
41

Original solar panel delivery

オリジナル太陽光パネルの搬入



This is original solar panel of Ichijyo.
After delivered to the site, prior to placing it on the roof top, make sure no damages on the panel.

STEP
42

Original solar panel

オリジナル太陽光パネル



This is roof-integrated solar panel that generate energy from the sun and enable customer to have eco-friendly lifestyle.

Make sure solar panel is firmly fixed.

STEP
43

Entrance (Genkan) door

玄関ドア



Make sure the door is constructed properly and no problem with the door movement.
During construction, use the entrance door key exclusive only for construction which is different from the one to be handed to the customer.

STEP
44

Yukadanbou panel

全館床暖房_パネル



Yukadanbou is designed per house based on the floor plan. Yukadanbou panel is covered by aluminum foil with high thermal conductivity to improve transmitting heat on flooring.



工事進捗報告書

No.1 / 土台据え～気密測定



STEP
45

Yukadanbou piping

全館床暖房配管_配管



Floor heating pipes with thickness 10mm carries the warm fluid into every corner of the house. Without exposure to direct sunlight, it can last for more than 100 years. Make sure it's constructed according to plan.

STEP
46

Yukadnbou Header Box

全館床暖房_ヘッダーボックス



The floor heating pipe joints are collected in the header box for easy maintenance and control.

Yukadanbou piping pressure gauge

STEP
47

全館床暖房配管_圧カゲージ



Floor heating pipe pressure gauge is installed to monitor leak in pipe.

STEP
48

Suido (water supply) piping

水道配管



From water supply header, water supply pipe is connected to each equipment.



工事進捗報告書


No.1 / 土台据え～気密測定

STEP

49

Water supply piping (Suido) plan

水道配管_図面



Water supply piping is checked based on water supply piping plan.

STEP

50

Water supply piping airtight

水道配管_気密



Airtight processing is done around water supply piping that pass through floor to secure the airtight performance of the house.

STEP

51

Electrical (Denki) wiring

電気配線




Make sure electrical wiring is constructed following the layout in electrical wiring plan.

STEP

52

Electrical (Denki) wiring plan

電気配線_図面



This is Electrical wiring plan and used to check if it was constructed accordingly.



工事進捗報告書

No.1 / 土台据え～気密測定

STEP

53

Electrical (Denki) wiring airtight

電気配線_気密



Airtight processing is done around electrical wiring that pass through wall to secure the airtight performance of the house.

STEP

54

Loss guard

ロスガード



Loss guard is a central ventilation that filters air supply and effectively eliminate airborne pollutants and excess humidity, thus protecting family's health and the structure of the house.

STEP

55

Airtightness Measurement

気密測定



Airtight measuring device is use to measure air leakage. Need to make sure the airtightness is kept in order to move to finishing work.